

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PRED - Chittoor District - Heritage Corridor - "Providing Infrastructure amenities to Sri Kalyana Venkateswara Swamy Temple at Srinivasa Mangapuram" in Chittoor District - Extension of Agreement Time - Permission accorded -Orders - Issued.

= = = = =
= PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.IA) DEPARTMENT

G.O.Rt.No. 1990

Dated:28-12-2011.

Read the following:

- 1) From CE, PR, Lr.No.AEE8/PR/Heritage Corridor/ Srinivasa Mangapuram /09, Dt.20.06.2011.
- 2) From CE, PR, Lr.No.AEE8/PR/Heritage Corridor/ Srinivasa Mangapuram /09, Dt.03.08.2011.

ORDER:-

In the circumstances reported by the Chief Engineer, Panchayat Raj, Hyderabad in his letters read above, Government after careful examination of the proposal hereby accord Post Facto Extension of Agreement Time up to 30.08.2011 for a period of 303 days without Penalty as the delay is not attribute to the contractor as the site has not handed over by TTD, designs and drawings are modified towards the work "Providing Infrastructure amenities to Sri Kalyana Venkateswara Swamy Temple at Srinivasa Mangapuram" in Chittoor District.

2. The Chief Engineer Panchayat Raj, Hyderabad shall take necessary action accordingly.
3. A copy of this order is available on the internet and can be accessed at the address: **www.ap.gov.in/goir**.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Dr.RAJIV SHARMA
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Chief Engineer (PR), Panchayat Raj Deptt.,
Hyderabad.

Copy to:
The Superintending Engineer,
Panchayat Raj Deptt., Chittoor District.,
The PS to Hon'ble M (PR&RWS)
SF/SC.

//FORWARDED:: BY ORDER//

SECTION OFFICER